

**GOVERNMENT OF ANDHRA PRADESH**  
**ABSTRACT**

Major Irrigation – TGP – K.P Canal - “EWE of K.P Canal from Km 125.200 to Km 126.000 - Revised administrative approval for an amount of Rs.1,09,88,000/- - Orders - Issued.

-----  
**IRRIGATION & C.A.D. (PW – Major Irrgn-V) DEPARTMENT**

**G.O.Ms.No. 21**

**Dated:09-05-2011.**  
**Read the following:-**

1. G.O.Ms.No.2 I&CAD (PW) Dept. Dated:02-01-1996
2. From CE/TGP/SKHT Lr.No.CE/TGS/TS/T4/F.188/Vol.III, Dt:28- 02-2005.
3. Govt. Memo. No.3320/Major(V)/2005-1 dated:14-09-2005
4. From ENC, (IW) Deptt. D.O.Lr.No.ENC/IW/P&M/EE.III/DEE 10/AE/ RES/ 245/10, dt.5-8-2010.
5. Govt. Memo. No.3320/Major-V/2005 dated:1-10-2010.
6. From the Engineer-in-Chief(Projects-II), NTR TGP, Srikalahasti Lr.No. ENC/ TGP/TS/T4/F.REs/125.200-126.000 Dated:11-10-2010.

\*\*\*\*\*

**ORDER:-**

In the orders 1<sup>st</sup> read above administrative sanction was accorded to the Telugu Ganga Project Scheme for an amount of Rs.1805.00 Crores. The K.P. Canal is a part of the Telugu Ganga Project. The estimate of “E.W.E of K.P. Canal from km.125.200 to km.126.300 “ was technically sanctioned by Chief Engineer, Telugu Ganga Project for Rs.38.15 lakhs. The work was entrusted to Sri K.S. Prakash, Contractor to be completed by 03-06-94 for Rs.45.50 lakhs .

2. As the contractor has not completed the work with in a time, the contract was closed under 60(c) and the balance work was entrusted to Sri. T. Raghavaiah & M/s B.V.R. Brothers and the work was completed by 04-06-97 with some deviations relating to laying and removing cross bunds and rock excavation. The committee of Chief Engineers in the meeting held on 29-07-2010, has approved these deviations and recommended for Revised Administrative sanction for Rs.1,09,85,000/- (Rupees One Crores Nine Lakhs and Eighty Five Thousand only) the revised estimates have been submitted by the Committee of Chief Engineer's and the committee has recommended sanction of revised estimate for an amount of Rs.1,09,88,000/-

Keeping in view the above position, the Engineer-in-Chief, Telugu Ganga Project has requested the Government to accord revised administrative approval for the works (i) Earth Work Excavation from km.126.000 and (ii)Construction of super passage at km. 125.421 including EWE from km.125.375 to km.124.475 of K.P. Canal for an amount of 1,09,88,000/ (Rupees one crore nine lakhs and eighty eight thousand only).

P.T.O.

In the circumstances reported by the Engineer-in-Chief (Projects-II), NTR Telugu Ganga Project, Srikalahasti in his letter 6<sup>th</sup> read above, after careful examination of the proposal, Government here by accord revised Administrative approval for the works (i) Earth Work Excavation from km.126.000 and (ii)Construction of super passage at km. 125.421 including EWE from km. 125.375 to km.124.475 of K.P. Canal for an amount of 1,09,88,000/ (Rupees one crore nine lakhs and eighty eight thousands only) subject to condition that the field officers are responsible for quantities, data and arithmetic calculations.

The expenditure sanctioned above shall be debited to the Head of Account:" 4701-COL-on major and medium Irrigation (01) Major Irrigation commercial-123 TGP SH-27 canal-120 Major Works, 132 other expenditure".

7. The Engineer-in-Chief (Projects-II), NTR, Telugu Ganga Project, Srikalahasti shall take necessary action accordingly.

8. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No.5094/ F7(A2)/2010-1, Dt:22/11/2010.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**RAJIV RANJAN MISHRA  
SECRETARY TO GOVERNMENT**

To  
The Engineer-in-Chief(Projects-II), NTR Telugu Ganga Project, Srikalahasti

**Copy to:-**

The Account General, A.P., Hyderabad.  
The Director of Works & Accounts, Hyderabad.  
The Finance (W&P) Department  
The OSD to Minister for (M&MI)  
The P.S. to Secretary (RRM)  
SF/SC

**// FORWARDED : : BY ORDER//**

**SECTION OFFICER**